

31 July 2014

Glenfine - Milestone Announcement

Please be advised that prefabrication of equipment for the Glenfine Auriferous Extraction Circuit has been completed.

Equipment will be shipped to site and erected the week ending August 8th.

Interconnecting pipework & electrical will be commenced from the August 12th with completion expected the same week.

Water and preliminary commissioning trials to commence from the 18th of August.



The photograph left shows the constructed "grey" tanks nearing completion during July, 2014.

The composite diagram above shows the intended tanks assembly about to take place at Glenfine.

In this diagram, the size of the tanks coloured grey appears reduced. The actual height of the two main pachuca tanks (green) is about 8 metres.

The fluid bed reticulation tanks (grey) are about 4.5 metres in height. Pipe work and related items are not shown on this general diagram.

For scale, the red-coloured base frame is 8 metres by 11 metres. In operation, this plant has no known equivalent.

Hamish Hunt
Director
Mount Rommel Mining Ltd